



# V142 – Kaharoa II

Keel Laying to present

Climate, Freshwater & Ocean Science

Research / Survey Vessel *Kaharoa*  
(28m – 300 tonnes)





# Basic design




## Specifications

- Fishing boat (unlimited) and workboat classification
- Class DNV-GL +1A, "Fishing vessel", DP1, Silent A-F, E0, ER(TIER III), DYNPOS (AUT)
- Gross Tonnage <500
- Length overall 36.10m
- Breadth 9.50m
- Engine Yanmar 6N21A-EWS - Continuous rating : 956 kW/ Speed : 850 rpm
- Speed 12 Knots at 100% of rated propulsion power.
- Sustained economic speed 10 knots
- Sustained minimum speed 0.5 knots
- Draft 3.650m
- 15 POB - 6 crew in single cabins, 8 scientists in double cabins, 1 scientist in a single cabin

## Main Gear

- Two Trawl winches – 2000m.
- CTD Winch – 7000m
- Oceanographic Winch 4000m
- T Frame
- A Frame 10 tonne
- Net Drum
- Main Crane 6t @ 8m and 3t @ 12m

# Sensors



## HULL BLISTER FOR ACOUSTIC TRANSDUCERS

## Weight

Lightweight – 526t

Deadweight – 202t

Total Weight – 728t

# ARMON COMPANIES



5

ARMON NAVIA

AUX NAVAL

ARMON BURELA

ARMON VIGO

CONFORMADO Y  
CORTE

ARMON GIJON





ARMON Vigo




## Summary of pathway so far:

29 & 30 March 2022 - Project Start-up meeting at Armon in Vigo, Spain

## Kick-off Meeting with Armon, Vigo Spain March 2022






|  | Year/Month | NIWA Project Build and Design Team<br>Monthly Meetings | Project Manager (Rob<br>Christie) | Project Technical Manager<br>(Greg Foothead) | ST Build Supervisor on Site<br>(Morten) | Technicians    | IT      | Chief Engineer | Master and<br>First Mate | 3 Crew       |
|--|------------|--|-----------------------------------|--|---|----------------|---------|----------------|--------------------------|--------------|
| <b>Project Kick-off</b>                | March      | 1  | 1                                 | 1 Kickoff Meeting                            |   |                |         |                |                          |              |
|  | April      | 2  |                                   |  |   |                |         |                |                          |              |
|  | May        | 3  |                                   |  |   |                |         |                |                          |              |
|  | June       | 4  |                                   |  |   |                |         |                |                          |              |
|  | July       | 5  |                                   |  |   |                |         |                |                          |              |
|  | August     | 6  | 2                                 | 2  |   |                |         |                |                          |              |
|  | September  | 7  |                                   |  | As required                             |                |         |                |                          |              |
|  | October    | 8  |                                   |  | As required                             |                |         |                |                          |              |
| <b>Steel Cutting</b>                   | November   | 9  |                                   |  | As required                             |                |         |                |                          |              |
|  | December   | 10   |                                   |  | 2 week in 4                             |                |         |                |                          |              |
| <b>Keel Laying</b>                     | Jan-23     | 11   |                                   |  | 2 week in 4                             |                |         |                |                          |              |
|  | February   | 12   |                                   |  | 2 week in 4                             |                |         |                |                          |              |
|  | March      | 13   |                                   | Full Time                                    | 3 week in 4                             |                |         |                |                          |              |
| <b>Outfitting</b>                      | April      | 14   |                                   | Full Time                                    | 2 week in 4                             |                |         |                |                          |              |
|  | May        | 15   |                                   | Full Time                                    | 2 week in 4                             |                |         |                |                          |              |
|  | June       | 16   |                                   | Full Time                                    | 2 week in 4                             |                |         |                |                          |              |
| <b>Launching</b>                       | July       | 17   |                                   | Full Time                                    | 2 week in 4                             | 1 Week<br>(WQ) |         | Full Time      |                          |              |
|  | August     | 18   |                                   | Full Time                                    | 2 week in 4                             |                |         | Full Time      |                          |              |
|  | September  | 19   | 3                                 | Full Time                                    | 2 week in 4                             |                |         | Full Time      |                          |              |
|  | October    | 20   |                                   | Full Time                                    | 2 week in 4                             | 4 Weeks        |         | Full Time      |                          |              |
| <b>Harbour Trials</b>                  | November   | 21   |                                   | Full Time                                    | 2 week in 4                             | 4 weeks        | 2 Weeks | Full Time      | Full Time                |              |
| <b>Sea Trials and<br/>Training</b>     | December   | 22   |                                   | Full Time                                    | 2 week in 4                             | 4 weeks        |         | Full Time      | Full Time                |              |
| <b>Science Trails and<br/>Training</b> | January    | 23   | 4                                 | Full Time                                    | 2 week in 4                             | 4 weeks        | 1 Week  | Full Time      | Full Time                | Full<br>Time |











# November 2022 - Week 46



## December 2022 - Week 49



December 2022



January 2023 - 2023





## 20 January 2023 – Keel Laying



## February 2023 - Week 5




## February 2023 - Week 7






## March 2023 - Week 10



## March 2023 - Week 12 – Greg on Site



## May 2023 – Week 17



## May 2023 - Week 19



June 2023 - Week 21















## July 2023 – Week 28





**30 August 2023 – Ready for Launch**








KAHAROA II  
WELLINGTON

361

KAHAROA II



1st DECK  
1600mm







ODÓN DE BUEN

KANARBA II

ST-307

KANARBA II

3VI-51600



## Hydraulic Power Unit






















EXTINTOR

Part no.  
Serial no.

Part no.  
Serial no.

Part no.  
Serial no.

Part no.  
Serial no.








































## Next Steps



## Learnings to share

1. Both Skipsteknisk and Armon have been excellent to work with.
2. The Armon reporting structure and delegated authority is short and efficient – Project manager to General Manager of Yard.
3. The Skipsteknisk architect's project structure is also highly responsive with Hans GM of ST personally attending most meetings.
4. Shipyard planning is very fluid. Our building supervisor's mantra is 'Roll with it. They will get it done. High trust relationship.
5. Weight. Always a known risk from the start.
6. Permits for working in Spain (9 months)
7. Undercover build (Specify)
8. Science equipment changes over the build period – Unavoidable.
9. Accommodation and services



**RVONZA**

# Collaborating Agencies





**NIWA**

Taihoru Nukurangi

Climate, Freshwater & Ocean Science




## DECK EQUIPMENT

| POS. | QUAN. | NAME                             | SWL(t) | CAPACITY         | WEIGHT(kg)<br>ex. wire/cable |
|------|-------|----------------------------------|--------|------------------|------------------------------|
| 01   | 1     | TRAWL WINCH SB                   | 8      | 2900m/14mm       | 2650 kg                      |
| 02   | 1     | TRAWL WINCH PS/CORER WINCH       | 8      | 2900m/14mm       | 2750 kg                      |
| 03   | 1     | NET DRUM                         | 4      | 4 m <sup>3</sup> | 1700 kg                      |
| 04   | 1     | GILSON WINCH MOUNTED IN A-FRAME  | 5      | 50m              | Incl.A-frame                 |
| 05   | 1     | COD-END WINCH MOUNTED IN A-FRAME | 5      | 50m              | Incl.A-frame                 |
| 06   | 1     | AUX. WINCH                       | 2      | 20m              | Incl.A-frame                 |
| 07   | 1     | AUX. WINCH                       | 2      | 20m              | Incl.A-frame                 |
| 08   |       |                                  |        |                  |                              |
| 09   |       |                                  |        |                  |                              |
| 10   | 1     | CTD WINCH CAMERA, ACOUSTIC       | 5      | 7000m/10,59mm    | 4900 kg                      |
| 11   | 1     | OCEANOGRAPHIC WINCH              | 3      | 4000m/8mm        | 2500 kg                      |
| 12   | 1     | MOBILE SCIENTIFIC WINCH          |        |                  |                              |
| 13   |       |                                  |        |                  |                              |
| 14   |       |                                  |        |                  |                              |
| 15   |       |                                  |        |                  |                              |
| 20   | 1     | STERN A-FRAME ex. Net Drum       | 8      | -                | 8000 kg                      |
| 21   | 1     | SIDE T-FRAME                     | 5      | -                | 4500 kg                      |
| 22   | 1     | MAIN CRANE                       | 6/3    | 8m/12m           | 7500 kg                      |
| 23   | 1     | FORW. PROVISION CRANE            | 1,2    | 6m               | 2000 kg                      |

| Yanmar 6N21A-EW |       |       |       |       |
|-----------------|-------|-------|-------|-------|
| % Load          | 25    | 50    | 75    | 100   |
| SFOC            | 0.203 | 0.197 | 0.191 | 0.194 |

INTERPOLATION



|      |        |
|------|--------|
| 25%  | 0.203  |
| 30%  | 0.202  |
| 35%  | 0.2005 |
| 40%  | 0.1995 |
| 45%  | 0.1982 |
| 50%  | 0.197  |
| 55%  | 0.1957 |
| 60%  | 0.194  |
| 65%  | 0.193  |
| 70%  | 0.1917 |
| 75%  | 0.191  |
| 80%  | 0.191  |
| 85%  | 0.1915 |
| 90%  | 0.1924 |
| 95%  | 0.1933 |
| 100% | 0.194  |

|                  |      |
|------------------|------|
|                  | m3   |
| Vessel fuel cap. | 122  |
| 10%              | 12.2 |

| V (kn) | Prop. | Weather | SCR  | Hotel (kW) | Total kW | ME load | SFOC   | Distance (Nm) | Hours | Days | Fuel consumption |       |           | Remaining     |
|--------|-------|---------|------|------------|----------|---------|--------|---------------|-------|------|------------------|-------|-----------|---------------|
|        |       |         |      |            |          |         |        |               |       |      | kg/day           | l/day | Trip (m3) | Fuel oil (m3) |
| 8      | 120   | 1.25    | 1.03 | 100        | 255      | 27%     | 0.203  | 6500          | 812.5 | 33.9 | 1240             | 1459  | 49.4      | 72.6          |
| 9      | 200   | 1.25    | 1.03 | 100        | 358      | 37%     | 0.2005 | 6500          | 722.2 | 30.1 | 1720             | 2024  | 60.9      | 61.1          |
| 10     | 320   | 1.25    | 1.03 | 100        | 512      | 54%     | 0.197  | 6500          | 650   | 27.1 | 2421             | 2848  | 77.1      | 44.9          |
| 11     | 550   | 1.25    | 1.03 | 100        | 808      | 85%     | 0.191  | 6500          | 590.9 | 24.6 | 3704             | 4358  | 107.3     | 14.7          |
| 12     | 850   | 1.25    | 1.03 | 100        | 1194     | 125%    | 0.194  | 6500          | 541.7 | 22.6 | 5561             | 6542  | 147.7     | -25.7         |

## Operational Profile

- 20% Long transits of Pacific and Indian Oceans, speed abt. 10 -11 kn.
- 40% Fishery and Trawl Surveys, speed abt. 4 kn.
- 20% Oceanography, 0–9 kn.
- 10% Transits to Survey, speed 9 – 11 kn.
- 10% Alongside.

## Operational Areas

- New Zealand Exclusive Continental Shelf (ECS).
- Australian waters.
- Southern Ocean - Subantarctic Islands North of 60 degrees South.
- Tropics south of the equator.
- Pacific and Indian Ocean transits.

## Environmental footprint

1. Size and weight limitation. Wide capability for materials utilised.
2. Modern more efficient engine chosen that can run on biofuels.
3. Tier 3 emissions standards – SCR fitted to reduce NO<sub>x</sub> (**injecting a Urea-Water solution into the exhaust gas stream in combination with a special catalyst unit**).
4. Design speed to a sensible level.
5. Silent DNV classification – A and F
6. Modern bilge water and effluent treatment standards and effluent holding capacity.
7. External cathodic system - Impressed current system – Reduce antifouling application and biofouling risk.
8. Ability to run on low loading PTO from generator/aux engine or shore side connection option reducing fuel and emissions.

## Dimensions

- Gross Tonnage <500
- Length overall 36.10m
- Breadth 9.50m
- Classification; Fishing boat (unlimited) and workboat
- Class DNV-GL +1A, "Fishing vessel", DP1, Silent A-F, E0
- Yanmar 6N21AW - 956kW @ 850 rpm
- Speed 12 Knots at 100% of rated propulsion power.
- Sustained economic speed 10 knots
- Sustained minimum speed 0.5 knots
- Draft 3.650m
- 15 POB - 6 crew in single cabins, 8 scientists in double cabins, 1 scientist in a single cabin